

PROJECT SCHEDULE - BRYANT PKWY. EXTENSION (S)

ARDOT JOB 061705

2/15/2022

		2022												
Description		Jan	Feb	Mar	April	May	June	July	Aug	Sep	Oct	Nov	Dec	
<i>PREVIOUSLY COMPLETED MILESTONES NOT SHOWN</i>														
Utility Coordination and Relocation (Entergy, First Electric, AT&T)	<i>In Progress</i>	[Mar 1 - Jun 30]												
Execute UPRR C&M Agreement	<i>In Progress</i>	[Jan 1 - Feb 24]			Estimated UPRR Approval Feb. 25									
Submit Airport Land Release Request	<i>Complete</i>													
FAA Review and Approval	<i>In Progress</i>	[Jan 1 - Feb 17]		Estimated FAA Approval Feb. 18										
County Executes Contract to Sell	<i>In Progress</i>	[Jan 1 - Jan 31]												
Prepare Titlework Based on Approved Contract to Sell			[Feb 1 - Feb 28]											
Alcoa, City and County Review				[Mar 1 - Mar 31]										
Final ROW Acquisition					[Mar 1 - Mar 31]	Estimated ROW Acquisition Complete early April								
100% Plans, Specs., ROW and Utility Certification	<i>In Progress</i>	[Jan 1 - Feb 28]												
ARDOT and City Review			[Feb 1 - Feb 28]											
Submit Authority to Advertise				[Mar 1 - Mar 31]										
ARDOT Issue Authority to Advertise					[Mar 1 - Mar 31]									
Advertise and Bid					[Mar 1 - Apr 30]	Estimated April Bid Opening								
Execute Contract, Preconstruction Meeting, Notice to Proceed						[Apr 1 - May 31]	Estimated May Notice to Proceed							
Construction							[May 1 - Jun 30]	→ Estimated May 2024 Complete Const.						