

HWY. 183 JUMP START
IMPVTS. (BRYANT) (S)
JOB 061470 F.A.P. STPU-9061(7)
SALINE COUNTY

Scale: 1"=30'



REYNOLDS ROAD IMPROVEMENTS - DETAILED WORK SCHEDULE
REPORT DATE: 9/22/2017

Description	Month	2016										2017										2018					
		April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May
Reynolds Road																											
Kickoff Meeting <i>Completed (July 29, 2016)</i>																											
Design Surveys <i>Completed (May 17, 2016)</i>																											
Traffic Study and Report <i>Completed (July 27, 2016)</i>																											
Design Criteria and Conceptual Design (10%) <i>Completed (July 29, 2016)</i>																											
Bryant, Metroplan and AHTD Review <i>Completed (August 29, 2016)</i>																											
Revise Design Criteria and Conceptual Design (10%) <i>Completed (Sept. 21, 2016)</i>																											
Bryant, Metroplan and AHTD Review <i>AHTD Comments Received(Oct. 25, 2016)</i>																											
Utility Coordination Meeting <i>Completed (November 16, 2016)</i>																											
Environmental Clearance <i>Submitted (April 24, 2016)</i>																											
Bryant, Metroplan, AHTD, and FHWA Review <i>Approved (May 1, 2017)</i>																											
Bridge Modification Evaluation <i>Completed (Sept. 29, 2016)</i>																											
Geotechnical Investigation <i>Completed (Jan. 9, 2017)</i>																											
Drainage Design and Landscaping <i>Completed (Dec. 16, 2016)</i>																											
50% Plans with Cost Estimate <i>Submitted (Jan. 26, 2017)</i>																											
Bryant, Metroplan, and AHTD Review <i>Comments Received (Feb. 16, 2017)</i>																											
Public Meeting <i>Completed (March 9, 2017)</i>																											
90%Plans, Cost Estimate and Specs <i>Submitted (June 26, 2017)</i>																											
Bryant, Metroplan, and ArDOT Review <i>ArDOT Comments Received (Feb. 16, 2017)</i>																											
Final Plans, Cost Estimate, and Specs <i>Submitted (Aug 11, 2017)</i>																											
Final Approval <i>Awaiting Final Approval</i>																											
Advertise and Bid																											
Construction																											